



City of Omaha
 1819 Farnam St
 Omaha, NE 68183
cityofomaha.org
 402-444-7000

CARTER LAKE EMERGENCY FORCE MAIN REPLACEMENT OPW 53651

CONSTRUCTION NOTICE UPDATE

As a follow-up to the construction updates for the City of Omaha sanitary sewer force main project from the East Omaha Lift Station to 11th Street, please be advised of the following schedule update for construction with **Phases 5-6 anticipated to begin the week of July 8th**. Here’s what to expect during construction.

Phase 1: 11th Street – RR Tracks to Avenue H

- Phase 1 has been completed with the exception of the crossing for the 11th Street connection within the railroad right-of-way. This connection has been delayed until further notice.

Phase 2: Avenue H – 11th to 5th Streets

- A majority of work within Phase 2 has been completed with the exception manhole structures and finish work.

Phase 3: Avenue H – 5th to 9th Streets

- Phase 3 has progressed along Avenue H within PVS property with remaining work including paving, manhole structures, and the tie-in to the Carter Lake Lift Station to be completed.

Phase 4: Avenue H – 9th Street to Abbott Plaza

- Phase 4 is progressing with a majority of the work to be completed in late July/early August.

Phases 5-6: Avenue H – Abbott Plaza to N 15th Street East to East Omaha Lift Station

- **Phases 5 and 6 are anticipated to begin the week of July 8, with work progressing from Abbott Plaza east across Abbott Drive and south down 15th Street.**

Traffic Control/Restrictions

- Local access to properties will be maintained along Avenue H from 9th to Abbott Dr. during Phases 4 and 5 with traffic control restrictions.
- During Phase 6, 15th Street will be closed to traffic with local access being maintained.
- Alternate truck access to 5th and 9th Streets is available along the detour utilizing Abbott Dr./Cuming St., 16th St., Nicholas St., and 11th St. back to Avenue H.
- Note, in mid-July the reconstruction of Avenue H adjacent to the Prairie Flower Casino is anticipated to start and may have additional traffic control restrictions. This work is not associated with the Carter Lake Emergency Force Main project.

CONTACT US

For specific comments or questions regarding the plan or construction, please feel free to speak with the JEO Representative, Alyssa Vaughan. If you have immediate questions or concerns during construction, please contact the Contractor Representative, Darren Elliot.

Alyssa Vaughan
 Community Engagement Senior Specialist
 JEO Consulting Group
 402.964.3965, avaughan@jeo.com

Darren Elliot
 Contractor Project Manager
 Valley Corporation
 402.669.9033, darren@valleycorp.com

Thank you in advance for your patience and help as we work to improve future sanitary sewer service.